



Key & Notes

- SW Drainage
- HW Drainage

Remedial works are required in order to enable adoption of Middlemore Phase 2 Surface Water sewer network by Anglian Water.

Completion of these works is a pre requisite for further road surfacing in Middlemore.

DDC regrets any possible inconvenience that these works may cause to residents.

This plan highlights the approximate location of each proposed works phase. Outlining time scales and descriptions of the expected effects on traffic flows, are shown in the corresponding table.

CONTRACTOR DRAINAGE WORKS PHASING, LOCATIONS ON PLAN, EXPECTED TRAFFIC EFFECTS & DURATIONS SHOWN BELOW

Task	Description of works at phase by location and effect on traffic flow	Start Date	End Date
Site Set up	Site Setup by Contractor (minimal effect on traffic)	Mon 23/06/14	Mon 23/06/14
Phase 1	Contractor expects to maintain vehicle access past these works.	Tue 24/06/14	Mon 28/07/14
		Wed 02/07/14	Tue 08/07/14
Phase 2	Contractor expects to maintain vehicle access past these works.	Wed 02/07/14	Tue 08/07/14
		Wed 09/07/14	Mon 14/07/14
Phase 3	Will require road closure of Famborough Drive east, resident access is maintained via Middleton Road.	Wed 09/07/14	Mon 14/07/14
		Tue 15/07/14	Tue 22/07/14
Phase 4	Will require road closure of Famborough Drive west, emergency services, bus companies and Bellway homes have been notified.	Tue 15/07/14	Tue 22/07/14
		Tue 23/07/14	Mon 28/07/14
Phase 5	Contractor expects to maintain vehicle access past these works	Tue 23/07/14	Mon 28/07/14
		Mon 28/07/14	Mon 28/07/14
CCTV to repairs	CCTV completed drainage repairs for our records (minimal effect on traffic)	Mon 28/07/14	Mon 28/07/14
Prep and tarmac reinstatement	Contractor will prepare tarmac all road re-instatements. Closures at required on locations of Phase 3, 4 & 5.	Tue 29/07/14	Thu 31/07/14
		Fri 01/08/14	Fri 01/08/14
Clear and Tidy Site	Contractor to clear and tidy site at all locations, this should not affect traffic flow.	Fri 01/08/14	Fri 01/08/14

0 50 100 Meters

Revision Date Issue Description

BUSINESS TEAM
Simon P Bowers
 CEng, MICE, MIHT, MIED
 Lodge Road, Daventry, Northants. NN11 4FP
 Tel: 01327 871100 Fax: 01327 302446

Client: **DAVENTRY DISTRICT COUNCIL**

Project: **MIDDLEMORE PHASE 2 DRAINAGE WORKS**

Drawn: PHASING OF DRAINAGE REPAIR WORKS AND RE-CCTV AS REQUIRED FOR ADOPTION OF SERVICES BY ANGLIAN WATER
 Date: 9 JUN 2014 Scale: 1:2000 @ A3

Approved: [Signature]	Checked: [Signature]	Revision: [Signature]
CSU	A860/02	A
KR		